

Distribution: PennDOT IIC		<b>Key:</b>  <b>X= Tentative / ES Date</b>	THREE WEEK SCHEDULE														Subcontractors/Consultants/Suppliers:													
			ECMS 57865 Edgehill Road / Tyson Avenue																											
				WEEK: 8/3/2020							WEEK: 8/10/2020							WEEK: 8/17/2020												
APPROXIMATE LOCATION / SITE		DESCRIPTION OF WORK/ACTIVITY ID		SHIFT		MON 3-Aug	TUES 4-Aug	WED 5-Aug	THUR 6-Aug	FRI 7-Aug	SAT 8-Aug	SUN 9-Aug	MON 10-Aug	TUES 11-Aug	WED 12-Aug	THUR 13-Aug	FRI 14-Aug	SAT 15-Aug	SUN 16-Aug	MON 17-Aug	TUES 18-Aug	WED 19-Aug	THUR 20-Aug	FRI 21-Aug	SAT 22-Aug	SUN 23-Aug				
		<b>WORK ACTIVITIES</b>																												
Green Mountain	EH/Tyson	Large Tree Removal					X	X																						
Abbonizio	EH 414-424	Pavement Removal					X	X	X																					
Abbonizio	EH 414-424	Drainage Installation					X	X	X			X	X	X	X	X														
Abbonizio	Jenk/Tyson	UD, Curb Backup, Paving Prep												X	X															
Abbonizio	EH 401-412	Excavate/SG, 2A Subbase					X	X	X			X	X																	
Abbonizio	EH 412-424	Excavate/SG, 2A Subbase											X	X	X	X			X											
Abbonizio	EH 401-424	Grade/ Prep Driveways and Sidewalk																	X	X	X	X	X							
Roma Concrete	EH 401-424	Curb & Bump Outs +/-5000lf										X	X	X	X	X			X	X	X	X	X							
Abbonizio	EH 401-424	Retaining Walls, Steps, RSD					X	X	X			X	X	X	X	X			X	X	X	X	X							
Abbonizio	EH 401-424	Underdrain / Backfill Curb																	X	X	X	X	X							
Kuharchik	Jenk/Tyson/EH	Signal Underground					POLE SPOT NEEDED - REQUEST FOR MEETING - BHAVIN								X	X	X			X	X	X	X	X						

POSSIBLE MAKE UP DAY