

Distribution:		THREE WEEK SCHEDULE		Subcontractors/Consultants/Suppliers:																			
Penndot Abbonizio Pennoni		11/18/19 -> 12/8/19		Navarro and Wright Abbonizio Transfer Green Mountain Zone Striping RAM-T Milani Roadsafe Roma																			
FIRM	APPROXIMATE LOCATION	DESCRIPTION	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN
			18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
Abbonizio	Side Streets & Tyson 128+00 -> 149+00 rt & lt	Roadside Development (Driveways, Grading, Topsoil & Clean up)	X	X	X	X	X			X	X	X	HOLIDAY	X			X	X	X	X	X		
Abbonizio	Tyson LT 111+90, 121+60 lt	Pave Jack and Bore Driveways								PAVE			HOLIDAY										
Abbonizio	Tyson LT 136+50 -> 149+00 lt	Excavate, Grade, Pave roadway (Weather permitting)	X	X	X	X	BASE			BINDER			HOLIDAY										
Abbonizio / Roma	Tyson LT 136+50 -> 149+00 lt	Grade and Pour Curb	POUR	POUR									HOLIDAY										
Abbonizio	Tyson LT 136+50 -> 149+00 lt	Under drain	X	X	X	X							HOLIDAY										
Abbonizio / Roma	Tyson LT 136+50 -> 149+00 lt	Grade and Pour Sidewalk						X		X	X	POUR	HOLIDAY	POUR			POUR	POUR					
Abbonizio	Edgecomb	Excavate, Grade, Pave roadway (Weather Permitting)			X	X	BASE			BINDER			HOLIDAY										
Abbonizio / Roma	Edgecomb	Grade and Pour Sidewalk	X	POUR									HOLIDAY										
Abbonizio	Edgecomb	Roadside Development (Driveways, Grading, Topsoil & Clean up)									X	X	HOLIDAY	X			X	X	X	X	X		
Abbonizio	Bruce	Restoration & Reconstruction											HOLIDAY				X	X	X	X	X		
Abbonizio	Custer	Drainage Pipe	X	X	X	X	X						HOLIDAY										
Abbonizio	Custer	Restoration & Reconstruction											HOLIDAY				X	X	X	X	X		
RamT	Tyson LT & RT (Bradfield -> Easton)	ES Measures				X	X						HOLIDAY										
Abbonizio	Tyson LT & RT (Bradfield -> Easton)	Drainage Pipe								X	X	X	HOLIDAY	X			X	X	X				
Abbonizio / Aqua	Tyson RT 143+00 -> 147+50 rt	Lower Water Services											HOLIDAY							X	X		
Abbonizio	Tyson RT 143+00 -> 147+50 rt	Drainage Pipe											HOLIDAY										
PECO Gas	Edgehill 402+00 -> East	Main/Service Relocations	X	X	X	X	X			X	X	X	HOLIDAY	X			X	X	X	X	X		
Comcast / Verizon	Jobsite	Transfer services to new poles	X	X	X	X	X			X	X	X	HOLIDAY	X			X	X	X	X	X		