

**THREE WEEK SCHEDULE**

7/6/20 -> 7/26/20

**ECMS 57865 Tyson Avenue/Edge Hill**

**Subcontractors/Consultants/Suppliers:**

Navarro and Wright    Abbonizio Transfer  
 Green Mountain        Zone Striping  
 RAM-T                      Milani  
 Roadsafe                  Roma

APPROXIMATE LOCATION	DESCRIPTION	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
		6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug			
Tyson Entire Road	Roadside devlopement including stairs, driveways, topsoil, seeding, general clean up and final resoration	X	X	X	X	X				X	X	X	X	X			X	X	X	X	X																		
Edgehill Adress 551 -> 645	Mill right half of road																																						
Edgehill Adress 551 -> 645	Lower water services			X	X	X			X	X	X																												
Edgehill Adress 551 -> 645	Instalation of pipe											X	X			X	X	X	X	X			X	X	X	X	X												
Edgehill Adress 551 -> 645	Wall Instalation																		X	X			X	X	X	X	X												
Edgehill Adress 551 -> 645	Roadway and curb construction																																		X	X	X	X	X
Jenkintown rd & Tyson @ Jenkintown	Roadway Grading and curb, Paving, Topsoil and Seeding								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X												
Ardsley	Full Depth Recon and curb															X	X	X	X	X			X	X	X	X	X								X	X	X	X	X
Tyson Entire Length	Final seeding and Mulching																																		X	X	X	X	X
Tyson Entire Length	Restoration of cracks in concrete work	Anticipated for end of August																																					