Distribution:

Penndot
Abbonizio
Pennoni

**THREE WEEK SCHEDULE**

1/20/20 -> 2/9/20

**ECMS 57865 Tyson Avenue/Edge Hill**

**Subcontractors/Consultants/Suppliers:**

| | |
|---|---|
| Navarro and Wright | Abbonizio Transfer |
| Green Mountain | Zone Striping |
| RAM-T | Milani |
| Roadsafe | Roma |

| FIRM | APPROXIMATE LOCATION | DESCRIPTION | MON | TUES | WED | THUR | FRI | SAT | SUN | MON | TUES | WED | THUR | FRI | SAT | SUN | MON | TUES | WED | THUR | FRI | SAT | SUN |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | 20-Jan | 21-Jan | 22-Jan | 23-Jan | 24-Jan | 25-Jan | 26-Jan | 27-Jan | 28-Jan | 29-Jan | 30-Jan | 31-Jan | 1-Feb | 2-Feb | 3-Feb | 4-Feb | 5-Feb | 6-Feb | 7-Feb | 8-Feb | 9-Feb |
| | | | | | | | | | | | | | | | | | | | | | | | |
| PECO Gas | Edgehill 402+00 -> East | Main/Service Relocations (Impacting EH Drainage) | HOLIDAY | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| PECO Gas | Edgehill 402+00 -> East | Service Relocation (Wall Conflicts) (Pending) | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| AQUA / Abbonizio | Edgehill 402+00 -> East | Reolcating Water Services (?) (Impacting EH Drainage | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| Abbonzio | Tyson ave (Entire Road) | Patching Asp / Temp Striping | | | | | | | | X | X | X | X | X | | | | | | | | | |
| Abbonzio | Tyson ave @ Jenkingtown | Tyson / Jenkingtown Drainage | | | | | | | | | | | | | | | X | X | X | | | | |
| Abbonzio | Tyson Bradfield -> Easton | Drainage @ Easton Rd | | | | | | | | | | | | | | | | | X | X | X | | |
| *Note: Drainage work on Tyson ave at Jenkingtown and at Eaton are dependent of ULS progress lowering gas services on Edgehill* | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |