Distribution:

Penndot
Abbonizio
Pennoni

THREE WEEK SCHEDULE

11/30/20 -> 12/20/20

ECMS 57865 Tyson Avenue/Edge Hill

Subcontractors/Consultants/Suppliers:

Navarro and Wright	Abbonizio Transfer
Green Mountain	Zone Striping
RAM-T	Milani
Roadsafe	Roma

FIRM	APPROXIMATE LOCATION	DESCRIPTION	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN
			30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec
CAC	435+00 -> Bradfield	Install Under drain	Rain, No Work	X	X	X																	
CAC	435+00 -> Bradfield	Fine Grade Subbase					X																
CAC	435+00 -> Bradfield	Base Asphalt Pave (Weather Pending)								X													
CAC	429+70 -> Bradfield	Binder Aspphalt Pave (Weather Pending)									X												
CAC	Jenkintown	Base Asphalt Pave (Weather Pending)																					
CAC/Roma	438+70 -> Bradfield	Grade and pour Curb		X																			
CAC/Roma	425+80 -> Bradfield	Grade and pour Sidewalk			X	X	X			X	X	X	X										
CAC	ADR 741 -> Bradfield	Grade and Pave Driviways									X	X	X	X			X	X	X	X	X		
CAC	ADR 741 -> Bradfield	General Roadside Development and grading									X	X	X	X			X	X	X	X	X		
Kuharchic	Tyson @ Jenkintown	Connect new Signals									X												
Kuharchic	Tyson @ Jenkintown	Removal Existing Signals										X	X	X									