

Distribution: Penndot Abbonizio Pennoni	THREE WEEK SCHEDULE 10/14/19 -> 11/3/19 ECMS 57865 Tyson Avenue/Edge Hill	Subcontractors/Consultants/Suppliers:	
		Navarro and Wright Green Mountain RAM-T Roadsafe	Abbonizio Transfer Zone Striping Milani Roma

FIRM	APPROXIMATE LOCATION	DESCRIPTION	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN
			14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov
Abbonizio	Side Streets & Tyson 128+00 -> 136+50 rt & lt	Roadside Development (Driveways, Grading, Topsoil & Clean up)	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Abbonizio / Roma	Tyson Ave LT 111+00 -> 118+00 LT & RT	ADA Ramps (Pending Approval)																					
Abbonizio / Roma	Tyson Ave LT 118+00 -> 132+00 LT & RT	ADA Ramps (Pending Approval)																					
Abbonizio / Roma	Tyson Ave LT 144+00 -> 160+00 LT & RT	ADA Ramps (Pending Approval)																					
Abbonizio	Edgecomb Ave	Excavate and Grade roadway	X	X	X	X																	
Abbonizio / Roma	Edgecomb Ave	Grade and Pour Curb		X	X	X	POUR																
Abbonizio	Edgecomb Ave	Under Drain								X	X	X											
Abbonizio	Edgecomb Ave	Fine grade and Pave											BASE	BINDER									
Abbonizio	Tyson Ave LT 128+00 -> 136+50 LT	Excavate and Grade roadway	X	X																			
Abbonizio	Tyson Ave LT 128+00 -> 136+50 LT	Grade and Pour Curb			POUR	POUR																	
Abbonizio	Tyson Ave LT 128+00 -> 136+50 LT	Under Drain					X			X	X	X											
Abbonizio	Tyson Ave LT 128+00 -> 136+50 LT	Fine grade and Pave											BASE	BINDER									
Abbonizio / Roma	Tyson Ave LT 128+00 -> 136+50 LT	Grade and Pour SW															X	X	X	X	X		
Abbonizio	Tyson LT 137+15 ->149+00 LT	Drainage				X	X			X	X	X	X	X			X	X	X	X	X		
Abbonizio	Tyson LT 137+15 ->149+00 LT	Excavate and Grade roadway															X	X	X	X	X		
Abbonizio	Bruce Ave	Excavate and Grade roadway															X	X	X	X	X		

Abbonizio	Tyson Ave RT 130+00 -> 140+00 RT	Pave Base / Binder (Impacted by sewer main conflict)	Can't install 136+20 -> 137+20 rt																						
Ramt	Swale / Basin 1	Planting and Seeding	X	X	X	X																			
Ramt	Tyson LT & RT	Permanent Seeding			X	X	X																		
Aqua Water	Tyson Ave	Service relocation & main connection	X	X	X	X	X			X	X	X	X	X											
PECO Gas	Tyson Avenue & Side Streets	Main/Service Relocations	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Comcast / Verizon	Jobsite	Transfer services to new poles	X	X	X	X	X				X	X	X	X			X	X	X	X	X				